

# PROGRESS REPORT

Winter 2022 - 2023

## SUMMARY OF PROGRESS:

As a result of contractor input and bid prices from other REDI projects this past summer, the design scope for the Blind Sodus Bay REDI project was reviewed and the project design revised to fit within the initial budget, while optimizing the benefits to meet the project objectives. The REDI Commission reviewed the revised scope of work and have approved the changes.


The revised scope as shown on the following page would reconstruct the barrier bar on the west end with three (3) bars, re-establish, by dredging the navigation channel at its historic location, re-establish the barrier bar immediately east of the new channel, and place the dredged material from the channel to the east of the channel such that the sediment would naturally transport to the east to enhance the existing barrier bar to the east and fill in the eastern breach over time. The team is addressing comments received from NYSDEC and finalizing the design plans and specifications for bidding.

## TASKS CURRENTLY UNDERWAY:

PROJECT TASK	TASK DESCRIPTION	% COMPLETE	ESTIMATED COMPLETION DATE
Final Design	The team is revising the design plans and specifications per the modified scope	90%	March 2023

## UPCOMING:

Plans and specifications are being finalized for bidding. Anticipate bidding in April 2023, with construction in Summer/Fall 2023.

Click here to  
access the   
[Project Storymap](#)

ESRI Storymap is a story authoring, web-based application on the ArcGIS platform that enables us to share maps, data, information and multi-media to keep everyone in touch with the Blind Sodus Bay REDI project. Check it out to learn more about the project!

# PROGRESS REPORT



## Blind Sodus Bay Barrier Bar REDI Project

Conceptual Plan

NOT TO SCALE